

GUIDED AUGER BORING AND SHAFT SINKING AT CROSS LANE, MIDDLEWICH.

Client:

United Utilities

Summary:

New installation of foul sewer



PROJECT DETAILS

GUIDED AUGER BORING

- 13No finished shafts (DN4500 & DN2660)
- 6No finished manholes (DN1500)
- 4No full face slurry drives with Soltau RVS400 (total 600m)
- 8No DN900 guided auger drives with BM600LSC (total 700m)
- 5No DN450 guided auger drives with PB85V (total 288m)
- All reinstatements and finishings

GROUND CONDITIONS

- Clay

